

CALUMPIT WATER DISTRICT
Calumpit, Bulacan
PROJECT ACCOMPLISHMENT REPORT
as of December 31, 2021

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	Design, Supply, Construction, Testing and Commissioning of Two (2) units 500 cubic meter capacity Glass Fused to Steel Bolted Tank, Electromechanical Equipment and Appurtenances at Metropolis Subdivision - Sta. Lucia Realty, Barangay Balite, Calumpit, Bulacan	Balite	16,910,000.00	Jan. 20, 2020	May 26, 2021	100%	16,910,000.00	completed
2	Design and Drilling of One (1) Production Well at Bgy. Frances "Bukid", Calumpit, Bulacan	Frances	3,305,082.00	Nov. 4, 2020	Jan. 25, 2021	100%	2,892,972.00	completed
3	Replacement of Existing Cast Iron (CI) Pipe Water Main at Brgy. Sucol, Calumpit, Bulacan	Sucol	773,401.51	Dec. 14, 2020	May 2021	100%	441,812.64	completed
4	Installation of New Parallel Pipelines at Brgy. Frances "Bukid", Calumpit, Bulacan	Frances	3,863,299.00	Mar. 2, 2021	Aug. 2021	100%	2,976,403.45	completed
5	Construction of Frances "Bukid" Pumping Station at at Brgy. Frances, Calumpit, Bulacan	Frances	8,034,803.00	Mar. 4, 2021	Sep. 30, 2021	100%	5,043,794.62	completed
6	Upgrading of Pipeline from 50mm PE to 75mm uPVC Pipe at Brgy. Sapang Bayan, Calumpit, Bulacan	Sapang Bayan	619,443.00	Oct. 6, 2021	Nov. 26, 2021	100%	377,723.22	completed

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
7	Replacement of Existing 75mm P.E. Pipe to 75mm uPVC Pipe affected by upgrading of road at Pulong David Brgy. Meysulao, Calumpit, Bulacan	Meysulao	453,706.00	Nov. 29, 2021	Jan. 2022	60.15%	328,647.75	on-going
8	Installation of New Transmission Pipelines along Calumpit-Hagonoy Road at Brgy. Balungao Calumpit, Bulacan	Balungao	2,231,628.10	Dec. 15, 2021	Jan. 2022	66.57%	1,028,977.44	on-going
	TOTAL		36,191,362.61				30,000,331.12	

Prepared by:


JARAMIE L. CRUZ
 Utilities Service Officer A

Reviewed by:


EDILBERTO R. SANTOS
 Department Manager B, EOD

Noted by:


 for **ENGR. RONNIE B. LARGADO**
 General Manager