SUMMARY OF COMPLETED PROJECTS FOR YEAR 2016

POW NO.	PROJECT TITLE	AMOUNT	ACTUAL EXPENSES	DATE ACCOMPLISHED	
				Date Started	Date Completed
2016-001	Installation of Waterline at Phase II, Northville IX Relocation Site, Bgy. Iba O'este, Calumpit, Bulacan	2,702,925.00	2,416,727.00	Mar. 23, 2015	Mar. 31, 2016
2016-002	Interconnection of Water Line at Sitio 1 Sapang Bayan and Sto. Nino highway, Calumpit, Bulacan	853,870.00	733,278.00	Nov. 4, 2015	Feb. 5, 2016
2016-003	Construction of Meysulao "Riverside" Pumping Station at Purok 4, Bgy. Meysulao, and Installation of Transmission Line from Meysulao to San Miguel	6,748,582.29	5,879,965.00	Mar. 29, 2016	May 18, 2016
2016-004	Construction of Iba Este Pumping Station at Bgy. Iba Este, Calumpit, Bulacan	5,447,207.50	5,908,199.41	May 10, 2016	Oct. 12, 2016
2016-005	Construction of Perimeter Fence at Central Balungao Pumping Station	337,381.00	401,373.00	May 19, 2016	Nov. 7, 2016
2016-006	Installation of New Lateral Pipeline at Sitio Centro Bgy. Sto. Nino, Calumpit, Bulacan	71,551.12	59,217.00	Jul. 7, 2016	Jul. 15, 2016
2016-007	Installation and Looping of Parallel Pipelines from San Jose P.S. to Calumpit-Hagonoy Boundary	2,181,555.12	1,056,555.00	Jul. 28, 2016	Nov. 24, 2016
2016-008	Drilling of One Production Well at Bgy. Gatbuca, Calumpit, Bulacan	2,445,900.00	2,445,900.00	Oct. 5, 2016	Nov. 23, 2016
,	SUB-TOTAL 2016	20,788,972.03	18,901,214.41		
Prepared by: JARAMIE CRUZ Reviewed by: EDILBERTOR SANTOS Approved by: ENGR. RONNIE B. LARGADO					

General Manager

Utilities Service Assistant A

EDILBERTOR SANTOS Department Manager B, EOD