

CALUMPIT WATER DISTRICT
Calumpit, Bulacan
PROJECT ACCOMPLISHMENT REPORT
as of December 31, 2019

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	Replacement of Existing Cast Iron (CI) Pipes at Bgy. Corazon, Calumpit, Bulacan	Corazon	663,179.00	May 21, 2018	Jun. 13, 2019	100%	699,950.62	completed
2	Installation of New Transmission Pipeline for Bulacan Bulk Water Supply Project (BBWSP)	Longos and Metro San Marcos	12,048,538.36	Jun. 11, 2018	Apr. 2020	80.19%	8,072,592.96	on-going
3	Supply, Delivery and Installation of Chlorine Dioxide Generator Equipment for Water Treatment of Danga, Pungo, Northville IX, Caniogan and Corazon Pumping Stations	San Miguel, Pungo, Iba O' este, Caniogan and Corazon	2,800,000.00	Oct. 24, 2019	Dec. 5, 2019	100%	2,800,000.00	completed
4	Installation of New Transmission Pipeline at Sitio Linagit, Bgy. Meyto	Meyto	1,551,275.00	Nov. 4, 2019	Feb. 2020	79.66%	957,245.10	on-going
5	Supply of Equipment, Installation and Commissioning of Real Time Monitoring CCTV Cameras in Central Balungao, Linagit, Pungo and Iba Este Pumping Stations	Central Balungao, Meyto, Pungo and Iba Este	1,100,744.00	Nov. 12, 2019	Oct. 15, 2019	100%	1,100,000.00	completed
	TOTAL		18,163,736.36				13,629,788.68	

Prepared by:


JARAMIE L. CRUZ
Utilities Service Officer A

Reviewed by:


EDILBERTO P. SANTOS
Department Manager B, EOD

Noted by:


ENGR. RONNIE B. LARGADO
General Manager