

CALUMPIT WATER DISTRICT

Calumpit, Bulacan

PROJECT ACCOMPLISHMENT REPORT

as of September 22, 2022

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	Replacement of Existing 75mm P.E. Pipe to 75mm uPVC Pipe affected by upgrading of road at Pulong David Brgy. Meysulao, Calumpit, Bulacan	Meysulao, Calumpit, Bulacan	453,706.00	November 29, 2021	April 11, 2022	100%	387,087.75	completed
2	Installation of New Transmission Pipelines along Calumpit-Hagonoy Road at Brgy. Balungao Calumpit, Bulacan	Balungao, Calumpit, Bulacan	2,231,628.10	December 15, 2021	March 10, 2022	100%	1,914,605.39	completed
3	Installation of 50mm Lateral Pipeline at "Antonio Village" Iba Oéste, Calumpit, Bulacan	Iba Oéste, Calumpit, Bulacan	225,804.00	February 21, 2022	March 22, 2022	100%	272,618.15	completed
4	Installation and Relocation of Pipelines at Brgy. Caniogan "Kas/Kas"/"Bag-bag" due to Labangan Bridge #1 Road Widening	Iba Oéste, Calumpit, Bulacan	1,053,228.00	March 17, 2022	Depends on DPWH Bridge Project	73%	905,063.00	on-going
5	Design and Construction of One (1) 200mm x 150 mts. Production Well at Barangay Sto. Niño, Calumpit, Bulacan	Sto. Niño, Calumpit, Bulacan	3,193,200.00	March 21, 2022	May 31, 2022	100%	3,058,000.00	completed
6	Installation of New 75mm Lateral Pipeline at Purok 1 Mapilisan Compound, Brgy. Calumpang, Calumpit, Bulacan	Calumpang, Calumpit, Bulacan	704,748.00	June 01, 2022	August 10, 2022	100%	542,859.22	completed
7	Construction of Sto. Niño Pumping Station at Sto. Niño, Calumpit, Bulacan	Sto. Niño, Calumpit, Bulacan	8,662,571.74	July 7, 2022	October 2022	66%	4,942,142.26	on-going

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
8	Installation of New Transmission Pipeline at Brgy. Hall to Bridge at Sto. Niño, Calumpit, Bulacan	Sto. Niño, Calumpit, Bulacan	4,393,411.00	August 8, 2022	December 2022	12.58%	705,226.32	on-going
9	Installation of New 50mm Lateral Pipeline at Riverside, Brgy. Balite, Calumpit, Bulacan	Balite, Calumpit, Bulacan	280,478.00	August 16, 2022	October 2022	69.33%	120,501.02	on-going
	TOTAL		21,198,774.84				12,848,103.11	


Prepared by:


JARAMIEL L. CRUZ
 Utilities Service Officer A

Reviewed by:


EDILBERTO P. SANTOS
 Department Manager B, EOD

Noted by:


ENGR. RONNIE B. LARGADO
 General Manager