CALUMPIT WATER DISTRICT Calumpit, Bulacan PROJECT ACCOMPLISHMENT REPORT

as of December 31, 2022

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	REMARKS
1	Replacement of Existing 75mm P.E. Pipe to 75mm uPVC Pipe affected by upgrading of road at Pulong David Brgy. Meysulao, Calumpit, Bulacan	Meysulao, Calumpit, Bulacan	453,706.00	November 29, 2021	April 11, 2022	Completed	387,087.75	completed
2	Installation of New Transmission Pipelines along Calumpit- Hagonoy Road at Brgy. Balungao Calumpit, Bulacan	Balungao, Calumpit, Bulacan	2,231,628.10	December 15, 2021	March 10, 2022	Completed	1,914,605.39	completed
3	Installation of 50mm Lateral Pipeline at "Antonio Village" Iba Oéste, Calumpit, Bulacan	lba Oéste, Calumpit, Bulacan	225,804.00	February 21, 2022	March 22, 2022	Completed	272,618.15	completed
4	Installation and Relocation of Pipelines at Brgy. Caniogan "Kas/Kas"/"Bag-bag" due to Labangan Bridge #1 Road Widening	lba Oéste, Calumpit, Bulacan	1,053,228.00	March 17, 2022	Depends on DPWH Bridge Project	On-going (73% completed)	905,063.00	on-going
5	Design and Construction of One (1) 200mm x 150 mts. Production Well at Barangay Sto. Niño, Calumpit, Bulacan	Sto. Niño, Calumpit, Bulacan	3,058,000.00	March 21, 2022	May 31, 2022	Completed	3,058,000.00	completed
6	Installation of New 75mm Lateral Pipeline at Purok 1 Mapilisan Compound, Brgy. Calumpang, Calumpit, Bulacan	Calumpang, Calumpit, Bulacan	704,748.00	June 01, 2022	August 10, 2022	Completed	542,859.22	completed
7	Construction of Sto. Niño Pumping Station at Sto. Niño, Calumpit, Bulacan	Sto. Niño, Calumpit, Bulacan	6,836,623.74	July 7, 2022	October 17, 2022	Completed	6,618,508.30	completed

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	REMARKS
8	Installation of New Transmission Pipeline at Brgy. Hall to Bridge at Sto. Niño, Calumpit, Bulacan	Sto. Niño, Calumpit, Bulacan	4,393,411.00	August 8, 2022	December 29, 2022	Completed	3,312,160.80	completed
9	Installation of New 50mm Lateral Pipeline at Riverside, Brgy. Balite, Calumpit, Bulacan	Balite, Calumpit, Bulacan	280,478.00	August 16, 2022	October 2022	Completed	268,015.55	completed
1 10	Installation of New 50mm Lateral Pipeline at Little Tondo, Brgy. Iba O'este, Calumpit, Bulacan	lba O'este, Calumpit, Bulacan	251,570.00	October 3, 2022	October 28, 2022	Completed	176,290.78	completed
	Installation and Looping of New Pipeline from Purok 5 Brgy. Meysulao to Brgy. San Francisco Masantol, Pampanga	Meysulao, Calumpit, Bulacan	513,046.50	November 15, 2022	December 22, 2022	Completed	282,660.93	completed
117	Installation of New 200mm Transmission Pipeline at Brgy. Corazon Mc. Arthur Highway	Corazon, Calumpit, Bulacan	5,657,718.00	December 6, 2022	Depends on DPWH Road Project	On-going (48.92% completed)	667,482.40	on-going
	TOTAL		25,659,961.34				18,405,352.27	

Prepared by: JARAMIE ... CRUZ Sr. Utilities Service Officer

Reviewed by:

EDILBERTO P: SANTOS Department Manager B, EOD

Noted by: Ø ENGR. RONNIE B. LARGADO

General Manager