

CALUMPIT WATER DISTRICT
Calumpit, Bulacan
PROJECT ACCOMPLISHMENT REPORT
as of September 2020

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	Installation of New Transmission Pipeline for Bulacan Bulk Water Supply Project (BBWSP)	Longos, Calumpang and Pio Cruzcosa	10,969,134.00	Jun. 11, 2018	Oct. 31, 2020	93.40%	9,128,290.92	on-going
2	Installation of New Transmission Pipeline at Sitio Linagit, Bgy. Meyto	Meyto	1,551,275.00	Nov. 4, 2019	Mar. 10, 2020	100%	1,424,401.81	completed
3	Design, Supply, Construction, Testing and Commissioning of Two (2) units 500 cubic meter capacity Glass Fused to Steel Bolted Tank, Electromechanical Equipment and Appurtenances at Metropolis Subdivision - Sta. Lucia Realty, Barangay Balite, Calumpit, Bulacan	Balite	16,910,000.00	Jan. 20, 2020	Oct. 31, 2020	66.35%	11,220,000.00	on-going
4	Construction of Pump/Gen-Set Room and Perimeter Fence at Metropolis Ground Tank Reservoir, Bgy. Balite, Calumpit, Bulacan	Balite	2,332,190.50	Jul. 27, 2020	Oct. 31, 2020	52%	576,196.40	on-going
	TOTAL		31,762,599.50				22,348,889.13	


Prepared by:


JARAMIE L. CRUZ
Utilities Service Officer A

Reviewed by:


EDILBERTO P. SANTOS
Department Manager B, EOD

Noted by:


ENGR. RONNIE B. LARGADO
General Manager