CALUMPIT WATER DISTRICT

Calumpit, Bulacan

PROJECT ACCOMPLISHMENT REPORT

as of December 31, 2020

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	REMARKS
1	Installation of New Transmission Pipeline for Bulacan Bulk Water Supply Project (BBWSP)	Longos, Calumpang and Pio Cruzcosa	10,969,134.00	Jun. 11, 2018	Nov. 11, 2020	100%	11,101,697.94	completed
2	Installation of New Transmission Pipeline at Sitio Linagit, Bgy. Meyto	Meyto	1,551,275.00	Nov. 4, 2019	Jul. 30, 2020	100%	1,329,945.81	completed
3	Design, Supply, Construction, Testing and Commissioning of Two (2) units 500 cubic meter capacity Glass Fused to Steel Bolted Tank, Electromechanical Equipment and Appurtenances at Metropolis Subdivision - Sta. Lucia Realty, Barangay Balite, Calumpit, Bulacan	Balite	16,910,000.00	Jan. 20, 2020	Mar. 2021	96%	12,958,862.66	on-going
4	Construction of Pump/Gen-Set Room and Perimeter Fence at Metropolis Ground Tank Reservoir, Bgy. Balite, Calumpit, Bulacan	Balite	2,332,190.50	Jul. 27, 2020	Dec. 23, 2020	100%	857,455.62	completed
5	Installation of New Lateral Pipeline Extension at Bgy. Calumpang, Calumpit, Bulacan	Calumpang	171,773.80	Oct. 27, 2020	Nov. 25, 2020	100%	126,892.43	completed
6	Design and Drilling of One (1) Production Well at Bgy. Frances "Bukid", Calumpit, Bulacan	Frances	3,358,800.00	Nov. 4, 2020	Feb. 2021	84.53%	2,149,820.00	on-going
	TOTAL		35,293,173.30				28,524,674.46	

Prepared by:

JARAMIE L. CRUZ
Utilities Service Officer A

Reviewed by

EDILBERTOR, SANTOS
Department Manager B, EOD

Noted by:

ENGR. RONNIE B. LARGADO

General Manager