

CALUMPIT WATER DISTRICT  
Calumpit, Bulacan  
LIST OF ALL ON-GOING GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (PPA)  
**STATUS OF IMPLEMENTATION 2020**  
as of December 31, 2020

NO.	AGENCY	PROJECT/PROGRAM/ACTIVITY NAME	LOCATION	COST/ APPROVED BUDGET	DURATION DATE		PROJECT % OF COMPLETION	STATUS TOTAL COST INCURRED TO DATE	CONTRACTOR/ SUPPLIER	MODE OF PROCUREMENT (Materials)
					STARTED	COMPLETION				
1	Calumpit Water District	Installation of New Transmission Pipeline for Bulacan Bulk Water Supply Project (BBWSP)	Longos, Calumpang and Pio Cruzcosa	10,969,134.00	Jun. 11, 2018	Nov. 11, 2020	100%	11,101,697.94	N.A. (By Administration)	Public Bidding
2	Calumpit Water District	Installation of New Transmission Pipeline at Sitio Linagit, Bgy. Meyto	Meyto	1,551,275.00	Nov. 4, 2019	Jul. 30, 2020	100%	1,329,945.81	N.A. (By Administration)	Public Bidding
3	Calumpit Water District	Design, Supply, Construction, Testing and Commissioning of Two (2) units 500 cubic meter capacity Glass Fused to Steel Bolted Tank, Electromechanical Equipment and Appurtenances at Metropolis Subdivision - Sta. Lucia Realty, Barangay Balite, Calumpit, Bulacan	Balite	16,910,000.00	Jan. 20, 2020	Mar. 2021	96%	12,958,862.66	CG Integra	Public Bidding
4	Calumpit Water District	Construction of Pump/Gen-Set Room and Perimeter Fence at Metropolis Ground Tank Reservoir, Bgy. Balite, Calumpit, Bulacan	Balite	2,332,190.50	Jul. 27, 2020	Dec. 23, 2020	100%	857,455.62	N.A. (By Administration)	Public Bidding

5	Calumpit Water District	Installation of New Lateral Pipeline Extension at Bgy. Calumpang, Calumpit, Bulacan	Calumpang	171,773.80	Oct. 27, 2020	Nov. 2020	100%	126,892.43	N.A. (By Administration)	Shopping
6	Calumpit Water District	Design and Drilling of One (1) Production Well at Bgy. Frances "Bukid", Calumpit, Bulacan	Frances	3,358,800.00	Nov. 4, 2020	Feb. 2021	84.53%	2,149,820.00	CG Integra	Public Bidding
<b>TOTAL</b>				<b>35,293,173.30</b>				<b>28,524,674.46</b>		

Prepared by:

  
**JARAMIE L. CRUZ**  
 Utilities Service Officer A

Reviewed by:

  
**EDILBERTO P. SANTOS**  
 Department Manager B, EOD

Noted by:

  
**ENGR. RONNIE B. LARGADO**  
 General Manager