


CALUMPIT WATER DISTRICT
Calumpit, Bulacan
PROJECT ACCOMPLISHMENT REPORT 2023
as of March 31, 2023

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	Installation of New 200mm Transmission Pipeline at Brgy. Corazon Mc. Arthur Highway	Meysulao, Calumpit, Bulacan	5,657,718.00	December 6, 2022	Depends on DPWH Road Project	On-going (95% completed)	4,984,042.64	on-going
2	Replacement of 150mm to 200mm P.E. Pipeline at Labangan Bridge No. 1	Balungao, Calumpit, Bulacan	1,184,084.00	January 30, 2023	March 08, 2023	100% Completed	911,447.24	completed
3	Installation of New 200mm Transmission Pipeline from 711 to Pan de Rosita at Brgy. Poblacion Mc. Arthur Highway	Iba Oéste, Calumpit, Bulacan	1,746,745.00	February 16, 2023	Depends on DPWH Road Project	On-going (89.39% completed)	1,216,226.42	on-going
4	Design, Supply, Construction, Testing & Commissioning of One (1) Unit – 500 cubic meter Glass Fused to Steel Bolted Tank (GFS) complete with Conveyance and Constant Pressure Booster System	Iba Oéste, Calumpit, Bulacan	14,900,000.00	February 21, 2023	August 2023	On-going (7.0% completed)	2,235,000.00	on-going
	TOTAL		23,488,547.00				9,346,716.30	

Prepared by:


JARAMIE L. CRUZ
Sr. Utilities Service Officer

Reviewed by:


EDILBERTO P. SANTOS
Department Manager B, EOD

Noted by:


ENGR. RONNIE B. LARGADO
General Manager