

## CALUMPIT WATER DISTRICT

Calumpit, Bulacan

**PROJECT ACCOMPLISHMENT REPORT 2023**

as of September 30, 2023

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	Installation of New 200mm Transmission Pipeline at Brgy. Corazon Mc. Arthur Highway	Corazon, Calumpit, Bulacan	5,657,718.00	December 6, 2022	May 18, 2023	100% Completed	5,395,549.66	completed
2	Construction of Housing Guard of 60 Clustered Water Meter along Mc Arthur Highway, Calumpit, Bulacan	Along Mc. Arthur Highway, Calumpit, Bulacan	154,440.00	January 06, 2023	February 23, 2023	100% Completed	201,349.63	completed
3	Replacement of 150mm to 200mm P.E. Pipeline at Labangan Bridge No. 1	Iba O'este, Calumpit, Bulacan	1,184,084.00	January 30, 2023	March 08, 2023	100% Completed	911,447.24	completed
4	Installation of New 200mm Transmission Pipeline from 711 to Pan de Rosita at Brgy. Poblacion Mc. Arthur Highway	Poblacion, Calumpit, Bulacan	1,746,745.00	February 16, 2023	May 18, 2023	100% Completed	2,199,074.30	completed
5	Design, Supply, Construction, Testing & Commissioning of One (1) Unit – 500 cubic meter Glass Fused to Steel Bolted Tank (GFS) complete with Conveyance and Constant Pressure Booster System	Iba Oéste, Calumpit, Bulacan	14,900,000.00	February 21, 2023	October 30, 2023	62% completed)	9,212,670.00	on-going
6	Continuation of Construction of Concrete Perimeter Fence at Balungao Central Pump Station	Balungao, Calumpit, Bulacan	213,675.00	March 6, 2023	March 27, 2023	100% Completed	185,189.96	completed
7	Construction of Equipment Garage at Balungao Central Pump Station	Balungao, Calumpit, Bulacan	663,910.50	March 27, 2023	May 18, 2023	100% Completed	487,631.78	completed
8	Construction of Housing Guard of 52 Clustered Water Meter at Metro San Marcos and Calumpit-Hagonoy Provincial Road	Metro San Marcos & Calumpit-Hagonoy Road	191,785.00	May 22, 2023	September 7, 2023	100% Completed	171,947.00	completed

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
9	Construction of Wash Basin Area at Arsenio Santos Memorial Elementary School at Gatbuca, Calumpit, Bulacan	Gatbuca, Calumpit, Bulacan	70,336.63	July 13, 2023	October 16 2023	90% Completed	79,356.43	on-going
10	Construction of Wash Basin Area at Caniogan Elementary School at Caniogan, Calumpit, Bulacan	Caniogan, Calumpit, Bulacan	112,058.18	September 4, 2023	October 16 2023	90% Completed	74,443.25	on-going
11	Construction of Wash Basin Area at Meysulao-San Miguel High School at San Miguel, Calumpit, Bulacan	San Miguel, Calumpit, Bulacan	120,060.68	September 21, 2023	October 16 2023	90% Completed	56,946.98	on-going
	<b>TOTAL</b>		<b>24,860,372.99</b>				<b>18,975,606.23</b>	

Prepared by:




**JARAMIE L. CRUZ**  
Sr. Utilities Service Officer

Reviewed by:



**EDILBERTO P. SANTOS**  
Department Manager B, EOD

Noted by:



**ENGR. RONNIE B. LARGADO**  
General Manager