

CALUMPIT WATER DISTRICT
Calumpit, Bulacan


PROJECT ACCOMPLISHMENT REPORT 2024
as of December 2024

NO.	PROJECT	LOCATION	TOTAL COST	TARGET DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE	
1	Well Drilling of San Jose Pumping Station 2 at San Jose, Calumpit, Bulacan	San Jose, Calumpit, Bulacan	1,715,000.00	April 4, 2024	May 4, 2024	100% Completed	1,715,000.00	completed
2	Site Development of Northville IX Pumping Station at Iba O'Este, Calumpit, Bulacan	Iba O'este, Calumpit, Bulacan	1,043,372.00	June 3, 2024	December 17, 2024	100% Completed	928,067.43	completed
3	Construction of San Jose Pumping Station 2 at San Jose, Calumpit, Bulacan	San Jose, Calumpit, Bulacan	1,442,760.50	July 4, 2024	October 17, 2024	100% Completed	1,212,529.62	completed
4	Construction of Wash Basin Area at Iba O'este Elementary School at Iba O'este, Calumpit, Bulacan	Iba O'este, Calumpit, Bulacan	124,103.18	September 2, 2024	October 16 2024	100% Completed	108,294.40	completed
5	Construction of Wash Basin Area at Juan Pagdanganan Memorial Elementary School at Sto. Nino, Calumpit, Bulacan	Sto. Nino, Calumpit, Bulacan	118,568.18	September 9, 2024	October 16 2024	100% Completed	103,956.07	completed
TOTAL			4,443,803.86				4,067,847.52	


Prepared by:


JARAMIE L. CRUZ
Sr. Utilities Service Officer

Reviewed by:


EDILBERTO P. SANTOS
Department Manager B, EOD

Noted by:


ENGR. RONNIE B. LARGADO
General Manager