## CALUMPIT WATER DISTRICT

## Calumpit, Bulacan

## LIST OF ALL ON-GOING GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (PPA)

## **STATUS OF IMPLEMENTATION 2024**

as of December 2024

NO.	. AGENCY	PROJECT/PROGRAM/ACTIVITY NAME	LOCATION	COST/ APPROVED	DURATION DATE		PROJECT % OF	STATUS TOTAL COST INCURRED TO	CONTRACTOR/	MODE OF PROCUREMENT
				BUDGET	STARTED	COMPLETION	COMPLETION	DATE	SUPPLIER	(Materials)
1	Calumpit Water District	Well Drilling of San Jose Pumping Station 2 at San Jose, Calumpit, Bulacan	San Jose, Calumpit, Bulacan	1,715,000.00	April 4, 2024	May 4, 2024	100% Completed	1,715,000.00	Eirish Builders & Supply Inc.	Public Bidding
2	Calumpit Water District	Site Development of Northville IX Pumping Station at Iba O'Este, Calumpit, Bulacan	Iba O'este, Calumpit, Bulacan	1,043,372.00	June 3, 2024	December 17, 2024	100% Completed	928,067.43	N.A. (By Administration)	Shopping
3	I Water District	Construction of San Jose Pumping Station 2 at San Jose, Calumpit, Bulacan	San Jose, Calumpit, Bulacan	1,442,760.50	July 4, 2024	October 17, 2024	100% Completed	1,212,529.62	N.A. (By Administration)	Shopping
4	Calumpit Water District	Construction of Wash Basin Area at Iba O'este Elementary School at Iba O'este, Calumpit, Bulacan	lba O'este, Calumpit, Bulacan	124,103.18	September 2, 2024	October 16 2024	100% Completed	108,294.40	N.A. (By Administration)	Shopping
5	Calumpit Water District	Construction of Wash Basin Area at Juan Pagdanganan Memorial Elementary School at Sto. Nino, Calumpit, Bulacan	Sto. Nino, Calumpit, Bulacan	118,568.18	September 9, 2024	October 16 2024	100% Completed	103,956.07	N.A. (By Administration)	Shopping
		TOTAL		4,443,803.86				4,067,847.52		

Prepared by

JARAMIE L. CRUZ

Sr. Utilities Service Officer

Reviewed by:

EDILBERTO P. SANTOS

Department Manager B, EOD

Noted by:

ENGR. RONNIE B. LARGADO

General Manager