

SUMMARY OF COMPLETED PROJECTS FOR YEAR 2015

POW NO.	PROJECT TITLE	AMOUNT	ACTUAL EXPENSES	DATE ACCOMPLISHED	
				Date Started	Date Completed
2015-001	Extension of new waterline at Kalye Boyong Pungo, Calumpit, Bulacan	311,160.00	269,603.40	Mar. 2, 2015	Mar. 20, 2015
2015-002	Painting/Repainting of CWD Pumping Stations	189,362.00	245,829.00	Apr. 16, 2015	Dec. 15, 2015
2015-003	Extension of Waterline at Purok 7, Bgy. Gugo, Calumpit, Bulacan	172,092.85	124,414.26	Apr. 20, 2015	May 15, 2015
2015-004	Installation of Concrete Driveway at Longos Pumping Station	122,149.50	70,646.52	Jul. 21, 2015	Aug. 6, 2015
2015-005	Reinstallation of Bridge Crossing Pipe at Calumpit Bridge, Bgy. Gatbuca, Calumpit, Bulacan	780,433.00	458,108.71	Jul. 22, 2015	Oct. 13, 2015
2015-006	Relocation and clustering of water meters due to road upgrading of Mc. Arthur Highway	1,900,000.00	1,933,146.33	Jan. 5, 2015	Jul. 22, 2015
2015-007	Replacement of defective pump and motor at Longos Pumping Station	112,000.00	112,000.00	Apr. 2015	Apr. 2015
2015-008	Construction of Pump House at Central Pumping Station at Bgy. Balungao, Calumpit, Bulacan	325,044.00	501,334.84	Aug. 24, 2015	Oct. 26, 2015
2015-009	Installation of Transmission Line of Central Pumping Station at Bgy. Balungao, Calumpit, Bulacan	696,111.81	185,581.03	Oct. 5, 2015	Oct. 30, 2015
2015-010	Well drilling at Purok 4, Sitio Banyo, Meysulao, Calumpit, Bulacan	2,398,400.00	2,398,400.00	Nov. 9, 2015	Dec. 9, 2015
2015-011	Rehabilitation/repair of 50,000 gallons Reservoir at Gardenville	350,000.00	350,000.00	Jul. 2015	Aug. 2015
	SUB-TOTAL 2015	7,356,753.16	6,649,064.09		

Prepared by:

JARAMIE CRUZ
Utilities Service Assistant A

Checked by:

EDILBERTO P. SANTOS
Acting Department Manager B, EOD

Noted by:

ENGR. RONNIE B. LARGADO
General Manager