

# ON-GOING PROJECT AS OF DECEMBER 2016

POW NO.	PROJECT TITLE	AMOUNT	ACTUAL EXPENSES as of Dec. 2016	DATE ACCOMPLISHED	
				Date Started	Date Completed
2016-001	Installation of New Transmission Line from Labangan Bridge No. 1 to 6 (Bgy. Iba O' este to Caniogan, Calumpit, Bulacan)	3,241,900.49	2,572,874.00	Jul. 21, 2015	depends on DPWH project completion
SUB-TOTAL 2016		3,241,900.49	2,572,874.00		

Prepared by:

**JARAMIE L. CRUZ**

Utilities Service Assistant A

Reviewed by:

**EDILBERTO P. SANTOS**

Department Manager B, EOD

Approved by:

**ENGR. RONNIE B. LARGADO**

General Manager