

CALUMPIT WATER DISTRICT
Calumpit, Bulacan
LIST OF ALL ON-GOING GOVERNMENT PROJECTS/PROGRAMS/ACTIVITIES (PPA)
STATUS OF IMPLEMENTATION 2023
as of December 31, 2023

NO.	AGENCY	PROJECT/PROGRAM/ACTIVITY NAME	LOCATION	COST/ APPROVED	DURATION DATE		PROJECT % OF COMPLETION	STATUS TOTAL COST INCURRED TO DATE	CONTRACTOR/ SUPPLIER	MODE OF PROCUREMENT (Materials)
				BUDGET	STARTED	COMPLETION				
1	Calumpit Water District	Installation of New 200mm Transmission Pipeline at Brgy. Corazon Mc. Arthur Highway	Corazon, Calumpit, Bulacan	5,657,718.00	December 6, 2022	May 18, 2023	100% Completed	5,395,549.66	N.A. (By Administration)	Emergency Purchase
2	Calumpit Water District	Construction of Housing Guard of 60 Clustered Water Meter along Mc Arthur Highway, Calumpit, Bulacan	Along Mc. Arthur Highway, Calumpit, Bulacan	154, 440.00	January 06, 2023	February 23, 2023	100% Completed	201,349.63	N.A. (By Administration)	Shopping
3	Calumpit Water District	Replacement of 150mm to 200mm P.E. Pipeline at Labangan Bridge No. 1	Iba O'este, Calumpit, Bulacan	1,184,084.00	January 30, 2023	March 08, 2023	100% Completed	911,447.24	N.A. (By Administration)	Shopping
4	Calumpit Water District	Installation of New 200mm Transmission Pipeline from 711 to Pan de Rosita at Brgy. Poblacion Mc. Arthur Highway	Poblacion, Calumpit, Bulacan	1,746,745.00	February 16, 2023	May 18, 2023	100% Completed	2,199,074.30	N.A. (By Administration)	Emergency Purchase
5	Calumpit Water District	Design, Supply, Construction, Testing & Commissioning of One (1) Unit – 500 cubic meter Glass Fused to Steel Bolted Tank (GFS) complete with Conveyance and Constant Pressure Booster System	Iba Oéste, Calumpit, Bulacan	14,900,000.00	February 21, 2023	October 30, 2023	100% Completed	14,900,000.00	Houston Hydrotech Products and Systems, Inc.	Public Bidding
6	Calumpit Water District	Continuation of Construction of Concrete Perimeter Fence at Balungao Central Pump Station	Balungao, Calumpit, Bulacan	213,675.00	March 6, 2023	March 27, 2023	100% Completed	185,189.96	N.A. (By Administration)	Shopping
7	Calumpit Water District	Construction of Equipment Garage at Balungao Central Pump Station	Balungao, Calumpit, Bulacan	663,910.50	March 27, 2023	May 18, 2023	100% Completed	487,631.78	N.A. (By Administration)	Shopping


8	Calumpit Water District	Construction of Housing Guard of 52 Clustered Water Meter at Metro San Marcos and Calumpit-Hagonoy Provincial Road	Metro San Marcos & Calumpit-Hagonoy Road	191,785.00	May 22, 2023	September 7, 2023	100% Completed	171,947.00	N.A. (By Administration)	Shopping
9	Calumpit Water District	Construction of Wash Basin Area at Arsenio Santos Memorial Elementary School at Gatbuca, Calumpit, Bulacan	Gatbuca, Calumpit, Bulacan	70,336.63	July 13, 2023	October 16 2023	100% Completed	96,506.43	N.A. (By Administration)	Shopping
10	Calumpit Water District	Construction of Wash Basin Area at Caniogan Elementary School at Caniogan, Calumpit, Bulacan	Caniogan, Calumpit, Bulacan	112,058.18	September 4, 2023	October 16 2023	100% Completed	100,122.32	N.A. (By Administration)	Shopping
11	Calumpit Water District	Construction of Wash Basin Area at Meysulao-San Miguel High School at San Miguel, Calumpit, Bulacan	San Miguel, Calumpit, Bulacan	120,060.68	September 20, 2023	October 16 2023	100% Completed	84,626.48	N.A. (By Administration)	Shopping
12	Calumpit Water District	Installation of By-pass Line at Bulacan Bulk IP and Metropolis Ground Reservoir Brgy. Pio Cruzcosa, Calumpit, Bulacan	Pio Cruzcosa, Calumpit, Bulacan	587,496.14	October 9, 2023	November 24, 2023	100% Completed	209,130.67	N.A. (By Administration)	Shopping
13	Calumpit Water District	Installation of New 150mm Transmission Pipeline from Puregold to Mc Donalds Brgy. Caniogan, Calumpit, Bulacan	Caniogan, Calumpit, Bulacan	367,873.00	October 23, 2023	December 13, 2023	100% Completed	261,742.05	N.A. (By Administration)	Shopping
TOTAL				25,815,742.13				25,204,317.52		

Prepared by:

JARAMIE L. CRUZ
 Sr. Utilities Service Officer

Reviewed by:

EDILBERTO P. SANTOS
 Department Manager B, EOD

Noted by:

ENGR. RONNIE B. LARGADO
 General Manager